

# **Outline of First AP1000 NPP Construction**

**Deng xiaoliang**

**China Nuclear industry fifth construction corporation  
June, 2009**

# Content



1. Outline
2. Construction features
3. progress of AP1000 Modularization construction

# 1. Outline of china AP1000 NPP



- From 1980's to now, 11 units have been built in china and 24 units are ongoing, In the next 10 years, 4~6 units will be started construction each year.
- Different types of NPPs has been built in china, the newest is AP1000.
- all this NPPs constructed by CNEC (China Nuclear Engineering Group corporation ) which is the only contractor of NI construction in China.
- CNF (China nuclear industry 5th construction corporation ) , the subsidiary of CNEC undertakes the civil&erection construction of 4 AP1000 units.

# 1. Outline of China AP1000 NPP



- AP1000 is the 3rd generation PWR with passive safety system design and modularization construction feature.
- The China AP1000 project is the first of this type ever built, 4 units are built in Sanmen and Haiyang respectively, 10 months interval.
- WEC (Westinghouse ) is responsible for NI design and provision of main equipment. SNPTC (State nuclear power technology corporation) is responsible for procurement balance of the main equipment.
- Joint project management organization by WEC&SHAW and SNPTC is responsible for NI project management.
- SNPEMC, established by CNEC/SNPTC, is responsible for module and containment vessel (CV) prefabrication.

# 1. Outline of china AP1000 NPP

## Sanmen Milestone schedule

No	Description	Unit 1 (ATP+)	Unit 2 (ATP+)
1	Effective Date of the Contract	-3	-3
2	ATP (2007.12.31)	0	0
3	Start NI Excavation	+3	+13
4	Module Fabrication Shop Operational	+5	+5
5	Heavy Crane Available	+15	+15
6	First Concrete Date	+15	+25
7	Set CA20 Module	+17	+27
8	Set CV Bottom Head	+18	+28
9	Reactor Vessel Delivered on site	+40	+50
10	Two SGs Delivered on site	+44	+54
11	Set CV Top Head	+46	+56
12	Station Service Bus Energized	+48	+58

# 1. Outline of china AP1000 NPP

No	Description	Unit 1 (ATP+)	Unit 2 (ATP+)
13	Polar Crane Available	+48	+58
14	FSAR Submitted	+50	+50
15	Reactor Coolant Pumps Delivered on Site	+51	+61
16	Simulator available for operator training	<b>ATP+53</b>	
17	RCS System Turnover	+54	+64
18	Main Control Room (MCR) Operational	+56	+66
19	Start cold functional test	+58	+68
20	Turbine Ready for Steam	+60	+70
21	Start hot functional test	+60	+70
22	Start fuel loading	+65	+75
23	First criticality	+67	+77
24	First connection to the grid	+68	+78
25	End of Performance Test (2013.11.31)	+71	+81

# 1. Outline of china AP1000 NPP




1. Outline

2. Construction features

3. Practice of AP1000 Modularization  
construction

## 2. Construction features of AP1000 NPP

2.1 Due to the plant design simplification and compact building arrangement, the rooms, systems and commodities reduced greatly in quantity than the typical PWR.





## 2. Construction features of AP1000 NPP

### 2.2 Modularization construction

Adopting a large amount of modules is the notable features of AP1000, which brings about a series of tremendous changes in overall execution plan ,construction sequence and technology, etc.


No.	Building	Equipment module	Structural module	Subtotal	Remarks
1	Reactor building	15	55	70	Each unit
2	Auxiliary building	48	43	91	
3	Annex building		10	10	
4	Turbine building	7		7	
5	Total	70	108	178	

## 2. Construction features of AP1000 NPP


### Modules categories :

Structural module

CA01 25mX29mX26m,750T





CA20 21mX14mX21m,872T



## 2. Construction features of AP1000 NPP

### Modules categories :



Equipment module



## 2. Construction features of AP1000 NPP


### 2.2 Modularization construction

The scope of the modules covers both commodities of traditional civil and erection. Both civil and erection items exist in one module, making the boundary between civil and erection indistinct in module.




# 2. Construction features of AP1000 NPP

**2.3 parallel fabrication off-site:**  
 The off-site module prefabrication and on-site construction are parallel.





ATP+17 Installation at final position

(ATP+5 Begin the prefabrication&Assembly of CA20)




(ATP+6 Begin the Prefabrication&Assembly of CV bottom head)

ATP+16 Installation at final position




(ATP+15 FCD)



(Installation of equipment begin)






(parallel construction of civil & installation)



(The construction is completed)


## 2. Construction features of AP1000 NPP

- Typical equipment module fabrication sequence (shop)




## 2. Construction features of AP1000 NPP

- Typical structural module assembly sequence (site)
- CA20



## 2. Construction features of AP1000 NPP


- Typical structural module assembly sequence
- CA20





## 2. Construction features of AP1000 NPP

- Typical structural module assembly sequence CA01




设备名称: CA01  
设备尺寸: 长26.213m, 宽28.956m, 高21.336m  
设备重量: 450吨

运输车辆: 索埃勒自行平板挂车  
车辆规格: 18轴线4纵列  
车辆参数:  
总长: 32m  
总宽: 17m  
车高: 1.19±0.35m  
额定载重量: 1098吨  
道路参数:  
最小弯道半径: 12.5m  
最小半径通道宽度: 23.5m  
内侧扫空: 6m  
最小竖曲线半径: >215m  
道路折角: <4.5°

Designed by	Drawn by	Checked by	Approved by	Date	Rev.	Sheet
				06.28.05	0	1/1
23公司AP1000项目				CA01模块运输		




## 2. Construction features of AP1000 NPP

- Typical structural module assembly sequence CA01



# 2. Construction features of AP1000 NPP


## CV assembly plan



	Weight (T)
CVBH	575
ring1	738.5
ring2	727.6
ring3	736.2
CVTH	575

## 2. Construction features of AP1000 NPP


### 2.4 parallel construction on site:



## 2. Construction features of AP1000 NPP

### 2.4 parallel construction on site Traditional construction flow:

Constr. buildings and structures → Install equipments ,piping, instru.




## 2. Construction features of AP1000 NPP

### 2.4 parallel construction on site parallel construction flow:


construct buildings  
Install modules and equipments

internal structures and fill concrete  
piping/instrumentation/HVAC



## 2. Construction features of AP1000 NPP


2.4 parallel construction on site The civil and erection period are similar, and almost begin and finish simultaneously.



## 2. Construction features of AP1000 NPP

### 2.5 “Open-top” construction method

almost all the equipments and modules of AP1000 are hoisted by using “Open-top” method, which requires close coordination between civil and erection in the aspects of schedule , crane usage and finished product protection, etc.





## 2. Construction features of AP1000 NPP




### 2.6 More frequent use of heavy load lifting and transport equipment

Onsite transportation and installation of CV, equipment and modules require lots of heavy lifting and transport equipment. These equipment will serve for the whole period of construction.

The biggest crane used is Lampson LTL-2600 in sanmen  
**Demag CC8800-1 Twin** in haiyan.

## 2. Construction features of AP1000 NPP

### 2.6 general plan layout and Heavy haul road





1. Outline

2. Construction features

3. Progress of AP1000 Modularization construction

### 3. Progress of AP1000 Modularization construction

---

**FCD finished on Apr. 19, 2009-One pour of R/B&Aux/B**



### 3. Progress of AP1000 Modularization construction

CA20 submodule assembly



Submodule ready to go

### 3. Progress of AP1000 Modularization construction

CA20 submodule assembly



Submodule rotation

### 3. Progress of AP1000 Modularization construction

CA20 submodule assembly

Current view



### 3. Progress of AP1000 Modularization construction

CV assembly area





### 3. Progress of AP1000 Modularization construction

Bottom head  
assembly



### 3. Progress of AP1000 Modularization construction

---

- Heavy load crane



### 3. Progress of AP1000 Modularization construction

#### Heavy haul road



### 3. Progress of AP1000 Modularization construction

---

Equipment module  
installation



### 3. Progress of AP1000 Modularization construction


#### Current view of NI



### 3. Progress of AP1000 Modularization construction

#### Current view of CI&BOP





AP1000 is an advanced design, WEC will transfer design/main equipment manufacture technology to chinese part during project implementation ,so it will be the standard NPP to be built in china.

company	CNF
Name	Deng xiaoliang
email	Dengxl_cnf-sanmen.com
Phone	+86 576 83301908
Cell	+86 0 15867673737



Thanks